Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
93	KSRB 5.27.1 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone Masonary in superstructure with cement mortar , edge of stones chistle dressed in courses not less than 15 cms high, bond stones at two 2M. apart in each course including cost of materials, labour, curing complete as per specifications.								
		CUM							
	Stage Platform								
	SSM 3rd Step	2	12.20	0.4	1.05	10.25			
	Long Wall	2	5.20	0.6	1.05	6.55			
	Shortwall	-5	0.23	0.2	1.05	-0.24			
	Deduct Column								
	(Attur Circle) Elephant								
	Long Wall	2	10.3	0.5	0.9	9.27			
	Shortwall	2	6.2	0.5	0.9	5.58			
	Deduct Column	-2	0.23	0.2	0.9	-0.08			
					Present Qty	31.33	CUM	6192.31	193978.45

for NPR INFRATECH

Proprietor

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

A.E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
106	Providing, Fabricating and Fixing of Globe made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 108 x 108 x 108 inches Base size required: (5 x 5 feet) wieght: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation								
		No							
	Globe near Seshadripuram college	1				1			
					Present Qty	1.00	No	1616000.00	1616000.00

for NPR INFRATECH

Proprietor

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer

Project Division

Yelahanka Zone

BBMP, Bangalore - 92

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Sl No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing, Fabricating and Fixing of Elephant made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 108 x 108 x 108 inches Base size required: (5 x 5 feet) weight 1.5 Ton approximately (inclusive of all taxes) As per approved quotation								
		No							
	Elephant (Attur Circle)	1				1			
					Present Qty	1.00	No	1464500.00	1464500.00

for NPR INFRATECH

Proprietor/MC

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
105	Providing, Fabricating and Fixing of Auto made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 64 x 102 x 44 inches Base size required: (10.5 x 6 feet) wieght: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation								
	Elephant (Attur Circle)	NP 1				1			
					Present Qty	1.00	No	1616000.00	1616000.00

for NPR INFRATECH

Contractor Proprietor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
109	Poviding, Fabricating and Fixing of Bullock Cart made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation								
		No							
	Elephant (Attur Circle)	1				1			
					Present Qty	1.00	No	808000.00	808000.00

for NPR INFRATECH

Proprietor

Contractor

RMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
1	Providing, Fabricating and Fixing Horse made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation								
		No				1			
	Elephant (Attur Circle)	1							
					Present Qty	1.00	No	1212000.00	1212000.00

for NPR INFRATECH

Proprietor

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PMC SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned by TapScanner

Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency

Detailed Measurements

Measurement Recorded On:

Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing, Fabricating and Fixing Ashoka Pillar made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed inchiding cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation								
	No							
Ashoka Pillar (Mini Vidhansoudha)	1				1			
					Present Qty	1.00	No	1400000.00	1400000.00
							Civil Works Amount		4944376.18
							Data Rate Items		8130500.00
							12% GST for SR 2018-19 Items		593325.14
							Total		13668201.32

for NPR INFRATECH

Proprietor

Contractor

SHRIJIA CONSTRUCTION CONSULTANCY

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner